Completion Report

1	Name of Wok	Improvements to Roads and drains at Ravindranagara and other surrounding area in ward No. 13
2	Sanctioned Estimate No.& Date	CE/DZ/TS/50/2019-20
3	Head of Acount which is Chargeable	Pcode - 3443
4	Enstrument Order No. & Date	EE/DD/2-0/393/19-20 dated 17/9/2019
5	Name of Contractor	M/s KRIDL
6a	Time Stipulated for Completion of work	
b	Delay in execulation of work	
7	Measurement recorded in MB	4878/19-20
	Page No	48T16 to 48T19
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	Janardhan

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
30.00 Lakhs	29,92,018 =00	—	7982 =00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.13

ASSISTANT EXECUTIVE ENGINEER
Shettihalli SUB-DIVISION
BENGALURU

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.

Scanned by CamScanner